

# Material Test Report




**Report Number:** GSGY-GLN-24-175-39  
**Issue Number:** 1  
**Date Issued:** 27/09/2024  
**Client:** ROBERTS BROS PTY LTD  
 PO BOX 247, COOROY QLD 4563  
**Contact:** DAVID ROBERTS  
**Project Number:** GSGY-GLN-24-175  
**Project Name:** Oakridge Estate  
**Project Location:** LOT 9 ON RP224705 & LOT 8 ON RP218636,  
 GLASTONBURY ROAD, NAHRUNDA  
**Work Request:** 3532  
**Dates Tested:** 10/07/2024 - 26/09/2024  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or  
 pavement - compacted  
**Preparation Method:** AS 1289.1.1 - Sampling and Preparation of Soils  
**Specification:** Minimum 95% Hif Density Ratio  
**Location:** Oakridge Estate - Level 1 Supervision - Lot 5  
**Material:** Onsite Fill  
**Material Source:** Onsite

Geotechnical Services (Gympie) Pty Ltd  
 1 Dennis Little Drive Glanmire QLD 4570  
 Phone: (07) 4128 3213  
 Email: jake.davey@gsglabs.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



  
 Approved Signatory: Jake Davey  
 Laboratory Manager  
 NATA Accredited Laboratory Number: 21185

## Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1

Sample Number	G3532A	G3532B	G3532C	G3532D	G3532E	G3532F
Date Tested	10/07/2024	11/07/2024	16/07/2024	26/08/2024	04/09/2024	24/09/2024
Time Tested	11:28	13:22	10:11	11:10	09:30	11:30
Test Request #/Location	Lot 5	Lot 5	Lot 5	26/08 Lot 5	4/9/24 Lot 5	24/9/24 Lot 5
Easting	461952.840	461957.654	4619565.614	461966.990	461955.510	461973.510
Northing	7101608.530	7101604.665	7101602.916	7101610.530	7101593.870	7101603.800
Elevation (m)	68.926	70.244	70.896	71.170	71.380	71.980
Layer / Reduced Level	-2900	**	**	**	**	**
Thickness of Layer (mm)	300	300	300	300	300	300
Soil Description	Onsite Fill	Onsite Fill	Onsite Fill	Onsite Fill	Onsite Fill	Onsite Fill
Test Depth (mm)	275	275	275	275	275	275
Sieve used to determine oversize (mm)	19.0	19.0	37.5	19.0	19.0	19.0
Percentage of Wet Oversize (%)	16	5	19	6	15	7
Field Wet Density (FWD) t/m <sup>3</sup>	2.17	2.10	2.37	2.24	2.20	2.12
Field Moisture Content %	22.2	23.6	12.6	16.4	15.1	18.9
Field Dry Density (FDD) t/m <sup>3</sup>	1.77	1.70	2.10	1.92	1.91	1.79
Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**	**	**
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	2.16	2.07	2.30	2.18	2.20	2.10
Moisture Variation (Wv) %	**	**	**	**	**	**
Adjusted Moisture Variation %	2.0	-0.5	1.5	0.0	1.5	0.5
Hif Density Ratio (%)	<b>100.5</b>	<b>101.0</b>	<b>103.0</b>	<b>102.5</b>	<b>100.0</b>	<b>101.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**	**	**

### Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC